

LOG & SX - TUBING			
8 5/8" at 398' w/300 SX			
4 1/2" at 5025' w/250 SX			
LOGS EL GR RA IND HC A			
	TD 5025'; PERD 5004'		

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT.	Sitton & Norton	PROP DEPTH	5100'	TYPE	RT
DATE					

F.R. 7-20-70
PE 5100' RT (San Andres)
Contractor - Sifton & Norton
8-17-70 Drilg. 4731'
8-24-70 ID 5025'; Prep Perf
8-31-70 ID 5025'; FPD 5004'; WO Potential
Perf 4932-38', 4956-82' w/2 SPF
Acid (4932-82') 10,250 gals
Fpd 122 EO + 27 BW in 24 hrs, COR 625, Grav 23.2
(4932-82')
9-8-70 ID 5025'; FPD 5004'; COMPLETE
IOU TOPS: Anhydrite 2244', Yates 2919',
San Andres 4182'
9-10-70 COMPLETION REPORTED