

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PUMP BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. Name of Operator Oil Development Company of Texas American National Bank Bldg. P. O. Box 12058, Amarillo, Texas 79101	2. Unit Agreement Name Salt Water Disposal
3. Address of Operator P. O. Box 12058, Amarillo, Texas 79101	4. Farm or Lease Name SFPRR
5. Location of Well UNIT LETTER <u>D</u> <u>519</u> FEET FROM THE <u>North</u> LINE AND <u>801</u> FEET FROM T- <u>West</u> LINE, SECTION <u>33</u> TOWNSHIP <u>9S</u> RANGE <u>37E</u> NMPM.	6. Well No. 6
7. Field and Pool, or Wildcat West Sawyer (San Andre)	8. County Lea
9. Elevation (Show whether DF, RT, GR, etc.) 3979' RKB	10. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPERATIONS ☐	PLUG AND ABANDONMENT ☐
PULL UP ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☒ Deepen for Salt Water Disposal

11. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work; SEE RULE 103).

- 5-29-75: Moved in rig. Pulled tubing and packer
- 5-30-75: Set tubing and retainer at 3442'. Squeezed Grayburg perms 3490'-3570', with 250 sacks of Class C cement.
- 5-31-75: Drilled on retainer
- 6-01-75: Drilled out retainer and cement to 3490'
- 6-02-75: Drilled out cement to 3580'. Pressured tested, did not hold.
- 6-03-75: Pressured tested with packer, did not hold.
- 6-04-75: Resqueezed with 150 sacks of Class C cement.
- 6-05-75: WOC
- 6-06-75: Drilled out retainer.
- 6-07-75: Drilled out cement. Pressure tested, did not hold.
- 6-08-75: Resqueezed with 200 sacks Howco Lite and 150 sacks Class C cement.
- 6-09-75: Drilled out retainer.
- 6-10-75: WOC
- 6-11-75: Drilled out cement. Pressure tested, did not hold.
- 6-12-75: Ran tubing and retainer to resqueeze.
- 6-13-75: Squeezed with 100 barrels Injectrol G and 200 sacks Class C cement
- 6-14-75: WOC
- 6-15-75: WOC

12. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Petroleum Engineer DATE August 13, 1975

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: