

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>Stoltz, Wagner &amp; Brown</b>		8. Farm or Lease Name <b>Hileman</b>
3. Address of Operator <b>P. O. Box 1714, Midland, Texas 79701</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>J</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>13</b> TOWNSHIP <b>9-S</b> RANGE <b>34-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Undes. Vada Penn</b>
15. Elevation (Show whether DF, RT, GR, etc.)		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Plugged and abandoned as follows:

ON 9/29/71 set Cast Iron Bridge Plug at 9800' with 50' cement plug on top;  
Cut and pulled 7006' of 4-1/2" casing.  
Completed plugging on 10/1/71 - pumped a total of 90 sacks cement.  
Bonanza Casing Pullers plugged this well for us. (10 sacks at surface  
with regulation marker, and sand between all plugs)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R. Busby</u>	TITLE <u>Agent</u>	DATE <u>12/26/74</u>
APPROVED BY <u>Eddie B. Seay</u>	TITLE <u>OIL &amp; GAS INSPECTOR</u>	DATE <u>MAY 11 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		