

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE
(Other instructions on re-
verse side)

Page 2 of 2

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N M 0249872

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Midwest Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Vada Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 5

T-9-S, R-34-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, R, or, etc.)

G R 4390.6'

U. S. GEOLOGICAL SURVEY

HOBBS, NEW MEXICO

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recombination Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

- 01-79 Attempted to enter 5½" casing with 2 3/8" tubing. Went to top of 5½" casing at 2545' could not enter 5½" casing. Loaded casing with brine and pumped in at 1½ BPM with 1000#. Mixed and spotted 210 sacks cement at top of 5½" casing. Displaced with 40 barrels brine, forcing 45 sacks cement out of 5½" casing shot at 5318' and leaving top of cement inside 5½" casing at approximately 3815'. Shut down over night.
- 02-79 Spotted 50 sacks cement at 2845'. Tagged top at 2157'. Spotted 35 sacks cement inside 8 5/8" casing at 2157'. Shut down over night.
- 03-79 Shot 8 5/8" at 1197'. Not free. Shot 8 5/8" at 997' and jacked free. Laid down 41 full joints plus top piece (10.40') and shot joint. Total Tally (1006.52'). Spotted 70 sacks cement at 8 5/8" casing stub at 1050'. Shut down for week-end.
- 05-79 Tagged top of cement across 8 5/8" casing stub at 925'. Spotted 70 sacks cement across 11 3/4" surface casing at 434'. Tagged top of cement at 320'. Spotted 10 sacks surface plug and erected Dry Hole marker. Rigged down PBCP Services, Inc.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

District Engineer

DATE

2-12-79

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED
DATE

*See Instructions on Reverse Side

ACTING DISTRICT ENGINEER