

IP (Pennsylvanian) Perfs 9774-84' F 38 GOR. Pot based on 24 hr
test thru 24/64" chk. GOR 1840; GP Fkr; IP 90#.

PROP DEPTH 10,000' TYPE

F.R. 1-12-71; Opr's Elev. 4166' CL
PD 10,000' RT (Pennsylvanian)
Contractor - Moran
2-25-71
1-11-71
1-18-71
1-26-71
2-1-71
2-8-71
2-16-71
2-22-71
2-23-71
AMEND FIELD NAME, Formerly reported as Undesignated.
Drig. 3473' shly & salt
Drig. 5800'
Drig. 8360'
Drig. 9355' lm & sh
TD 9869'; MORT
No Tests or Cores
TD 9869'; Test
Perf 9774-84' w/2 SPF
Acid (9774-84') 1000 gals
TD 9869'; COMPLETE
COMPLETION REPORTED