

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-3774
7. Unit Agreement Name
8. Farm or Lease Name Shell "F" State
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Meadco Properties, Ltd.
3. Address of Operator 407 West Wall St., Midland, Texas 79701
4. Location of Well UNIT LETTER 0, 1830 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 5 TOWNSHIP 12S RANGE 33E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4260 gr.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Drilled a 7-7/8" hole to 9950'. Ran 296 jts. of 4 1/2", 11.6#, J-55 & N-80 LT&C casing. Set @ 9950' RTM. Cemented with 450 sacks Class "C" pozmix with 2% gel, 11# salt/sack and .075 of 1% CFR-2. Plug down at 4:40 p.m. 3/26/71. WOC for 18 hrs. Tested casing to 1500 psig. for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bill C. Carter</u>	TITLE <u>Owner</u>	DATE <u>4/13/71</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>APR 15 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		