

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. K-3774	
7. Unit Agreement Name	
8. Form or Lease Name Shell "F" State	
9. Well No. 1	
10. Field and Pool, or Wildcat Undesignated	
12. County Lea	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Meadco Properties, Ltd.
3. Address of Operator 407 West Wall St., Midland, Texas 79701
4. Location of Well UNIT LETTER 0, 1830 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 5 TOWNSHIP 12S RANGE 33E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4260 gr.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well @ 9:30 a.m. 2/28/71.

Drilled 17½" hole to 386'. Ran 12 jts. of 12-3/4", 34# casing. Set @ 386' RTM. C/375 sacks Class H 2% calcium chloride. Plug down @ 2:00 p.m. 2/28/71. WOC 18 hrs. Tested to 800# for 30 min. Tested okay. Cement circ.

Drilled 11" hole to 3748'. Ran 90 jts. of 8-5/8", 32#, 28#, & 24# casing. Set @ 3748' RTM. C/500 sacks Class C 16% gel, 11# salt/sack, .02 of 1% CFR-2. Plug down @ 5:30 p.m. 3/4/71. WOC 18 hrs. Tested BOP to 1200# for 30 min. Okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bill C. [Signature]

TITLE Owner

DATE 3/25/71

APPROVED BY [Signature]  
CONDITIONS OF APPROVAL, IF ANY:

TITLE SUPERVISOR DISTRICT 1

DATE MAR 29 1971