

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-3774	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator		8. Farm or Lease Name	
Meadco Properties, Ltd.		Shell "G" State	
3. Address of Operator		9. Well No.	
407 West Wall St., Midland, Texas 79701		1	
4. Location of Well		10. Field and Pool, or Wildcat	
UNIT LETTER <u>N</u> , <u>1980</u> FEET FROM THE <u>West</u> LINE AND <u>510</u> FEET FROM		N. Bagley Penn	
THE <u>South</u> LINE, SECTION <u>4</u> TOWNSHIP <u>12S</u> RANGE <u>33E</u> NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
4247 gr.		Lea	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 10,150'. Ran 245jts. of 4-1/2", 11.5#, J-55 & N-80 casing. Set at 10,150' RTM. C/500xx 50/50 pozmix, 2% gel, 8# salt per sack, .75 of 1% CFR-2. Plug down at 6:50 a.m. 2/5/71. WOC 18 hrs. Tested casing to 1500 psig for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bill C. Cotner</u>	TITLE <u>Bill C. Cotner, Owner</u>	DATE <u>2/12/71</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u>FEB 15 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		