

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Delaware-Apache Corporation		8. Farm or Lease Name Field
3. Address of Operator 1720 Wilco Bldg. Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>5</u> TOWNSHIP <u>9S</u> RANGE <u>34E</u> NMPM.		10. Field and Pool, or Wildcat Vada Penn
15. Elevation (Show whether DF, RT, GR, etc.) Gr 4285'		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 6-21-71. Drld 17-1/2" hole to 390'. Ran 96 jts (398') 12-3/4" 34# EW csg, set @ 390'. Cemented w/375 sx, WOC 18 hrs, tested csg to 800 psi for 30 mins, held ok. (Circ 25 sx).

6-27-71 Ran 96 jts 8-5/8" 24 & 32# K-55 csg. (3967.72') Set @ 3954'. Cemented w/ 15 bbls fresh water, followed by 375 sx cement. WOC 18 hrs. Tested csg to 800 psi for 30 mins, held ok.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bonnie J. Hubbard</u>	TITLE <u>Production Clerk</u>	DATE <u>6-29-71</u>
APPROVED BY <u>John W. Remyan</u>	TITLE <u>Geologist</u>	DATE <u>JUL 1 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		