

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-10356
7. Unit Agreement Name
8. Farm or Lease Name State 34
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Meadco Properties, Ltd.
3. Address of Operator 407 West Wall St., Midland, Texas 79701
4. Location of Well UNIT LETTER <u>B</u> 1980 FEET FROM THE <u>East</u> LINE AND <u>810</u> FEET FROM THE <u>North</u> LINE, SECTION <u>34</u> TOWNSHIP <u>11-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4253 Gr.

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well @ 10:00 a.m. 6/29/71.

Drilled 17½" hole to 410'. Ran & set 14 jts. of 12-3/4" csg. at 410 RTM. C/375xx regular 2% calcium chloride. Plug down 5:00 p.m. 6/29/71. Cement circ. WOC 18 hrs. Tested csg. to 500# for 30 min. Tested okay.

Drilled 11" hole to 3744'. Ran & set 91 jts. of 8-5/8" csg. at 3744 RTM. C/375xx Class C 16% gel, 2# salt/sack with .2 of 1% CFR-2. Plug down @ 4:30 a.m. 7/3/71. WOC 18 hrs. Tested to 1000# for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. J. C. Carter

TITLE Owner

DATE 7/14/71

APPROVED BY Leslie A. Clements

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: