

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-125
7. Unit Agreement Name
8. Farm or Lease Name Midwest State
9. Well No. 3
10. Field and Pool, or Wildcat Vada (Penn)
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Belco Petroleum Corporation
3. Address of Operator P. O. Box 19234, Houston, Texas 77024
4. Location of Well UNIT LETTER J 2085 FEET FROM THE East LINE AND 2085 FEET FROM THE South LINE, SECTION 2 TOWNSHIP 9-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

16. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 9735'. Ran and set 240 joints of 4-1/2" casing at 9735' RTM. Cemented with 300 sacks Encor 50/50 Pozmix with 2% gel, 8# salt per sack. The plug was down at 6:15 a.m. 7/26/71. WOC 18 hours. Then tested the casing to 1500 psig for 30 minutes. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>B. C. Carter</u>	TITLE <u>Agent</u>	DATE <u>7/27/71</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>JUL 29 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		