

F.R. 9-14-71; Opr's Elev. 3986' DF
FD 5100' RT (San Andres)
Contractor - Sitton & Norton
9-13-71 TD 5100'; WOC
9-27-71 TD 5100'; Tight
10-4-71 TD 5100'; PBD 5060'; COMPLETE
Perf @ 4895', 4905', 4907', 4915', 4928',
4942', 4948', 4955', 4961', 4968', 4979',
4981', 4984', 4988' w/1 SPI
Acid (4895-4988') 8250 gals
10-7-71 COMPLETION REPORTED