

DISTRIBUTION

SANTA FE

FILE

U.S.G.S.

LAND OFFICE

OPERATOR

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Read & Stevens, Inc.		8. Farm or Lease Name Duncan "Com"
3. Address of Operator P.O. Box 2126, Roswell, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>18</u> TOWNSHIP <u>9-S</u> RANGE <u>34-E</u> NMPM.		10. Field and Pool, or Wildcat Vada Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4317 GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 355' of 12 3/4", 34#, FWPS Casing. Set @ 351' RKB. Cemented w/375 sx of Class H Cement, w/2% CaCl₂. Plug down @ 6:00 A.M., 12-23-71. Circulate 25 sx. Pressure test casing to 500 PSI for 30 min. Held OK. WOC

TD 3957' Ran 95 jts. of 8-5/8" 3983.5'. Set @ 3957' RKB. Cemented w/300 sx Class H Cement, 2% CaCl₂, 8# salt per sk. Plug down @ 10:30 P.M., 12-27-71. Test casing to 1000# for 30 min. Pressure held OK. WOC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Agent DATE 12-28-71

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT 1 DATE JAN 3 1972

CONDITIONS OF APPROVAL, IF ANY: