

- 2/6/90 Fin LD 9 5/8" csg total rec. 824', ran tbg to 875', mix & pump 60 sks cmt from 875' to 775', POH w/tbg, WOC.
- 2/7/90 TIH W/tbg, tag cmt plug at 738', pull up to 300', mix & pump 70 sks from 300' - 200', WOC, Tag plug at 209'.
- 2/8/90 Spot 10 sk top plug, weld on steel plate, install dry hole marker. Clean location, Well P&A.