

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-426 & E-26

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Meadco Properties, Ltd.	8. Farm or Lease Name Bagley State Com.
3. Address of Operator 407 West Wall St., Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> 1980 FEET FROM THE <u>North</u> LINE AND 1980 FEET FROM THE <u>West</u> LINE, SECTION <u>34</u> TOWNSHIP <u>11S</u> RANGE <u>33E</u> NMPM.	10. Field and Pool, or Wildcat N. Bagley (Lower Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4286' Gr	12. County Lea

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 10,021'. Ran and set 282 jts. of 4-1/2" OD J-55 & N-80 casing to 10,021' RTM. Cemented with 450 sacks Class "H" pozmix/2% gel, 11# salt/sack and 0.75% CFR-2. Plug down at 12:30 a.m., 7/29/72. WOC 18 hrs. Tested casing to 1500 psig for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Franklin A. Wase TITLE Petroleum Engineer DATE 7/31/72

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv. DATE AUG 3 1972

CONDITIONS OF APPROVAL, IF ANY: