

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. OG-426 & E-26	
7. Unit Agreement Name	
8. Farm or Lease Name Bagley State Com.	
9. Well No. 1	
10. Field and Pool, or Wildcat N. Bagley (LowerPenn)	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	2. Name of Operator Meadco Properties, Ltd.	3. Address of Operator 407 West Wall St., Midland, Texas 79701	4. Location of Well UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM West THE LINE, SECTION 34 TOWNSHIP 11S RANGE 33E NMPM.	15. Elevation (Show whether DF, RT, GR, etc.) 4286' Gr
---	--	---	--	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Spudded well @ 4:00 a.m. 7/4/72

Drilled 17½" hole to 400'. Ran & set 10 jts. 12-3/4" ^{34#} casing @ 400'. C/375sx Class H cement with 2% calcium Chloride. Cement circulated. Plug down at 2:30 p.m., 7/4/72. WOC 18 hrs. Tested casing to 600# for 30 min. Tested okay.

Drilled 11" hole to 3785'. Ran & set 92 jts. 8-5/8" 32#, 28# & 24# casing at 3785'. c/375sx Class C cement with 2% calcium chloride. Plug down 2:00 a.m. 7/7/72. WOC 18 hrs. Tested with 1000# for 30 min. Tested okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bill C. Cotner

TITLE Bill C. Cotner, Owner

DATE 7/11/72

APPROVED BY CMS
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE JUL 13 1972