

SANTA FE PACIFIC #11

- 10/7 12,117 ND dolo, SI 12 hrs, TP 350, bled off press, S 105 BNO/4½ hrs, L hr sw 11 bbls, S/O clean, 1000' FIH, Dowell acidized OH zone 12,098-12,117 w/ 5000 gals 15% NE acid using 450# Benzoic in 3 - 150# stages flushed w/ lse oil containing 2 gals/1000 gals Treat-O-Lite F-46, TTP 5000-1300, AIR 5.0 BPM, ISIP 300, 5 min 300#, job compl 1:30 p.m. 10/6/72, SI. - 72 BLO + 120 BAW.
- 10/8 12,117 ND dolo, SI 17½ hrs, TP 350, F 72 BLO + 378 BNO & no wtr/11 hrs on 48-17/64 ck, TP 350, L hr F 17 BNO, S/O clean.
- 10/9 12,117 ND dolo, SI 12 hrs, TP 400, F 367 BNO/11 hrs on 18-12/64 ck, TP 400, L hr, F 26 BNO & no wtr on 12/64 ck, TP 400, SI & SD.

SANTA FE PACIFIC #11

- 10/10 12,117 ND dolo, kill well w/ 20 bbls prod lse wtr, TP 400# to zero, removed BOP, inst'l tbg hanger, changed out tbg valves, F 20 BLW to pits, TP zero-400#, LD DC's, RD, Rel unit & Rel well to Prod @ 3:00 p.m. 10/9/72. - 120 BAW.

SANTA FE PACIFIC #11, 12,117.

- 10/11 SI 20 hrs, TP 400, inst'l wellhead, put on test. - 120 BLW.

SANTA FE PACIFIC #11, 12,117 TD.

- 10/12/72 NM OCC POT: F 560 BNO + 50 BLW/24 hrs, 15/64 ck, TP 400,
 POTENTIAL GOR: TSTM, Grav 44.3 @ 60, Allow 540 NP, Top 540, Cap 600+,
 Compl 10/6/72.
FINAL REPORT.