

- 20-77 w/additional 500 gals. 15% NEHCL MP 2400, MINP 500, FP 2400, 1SD 2300, 10 min.
1600 air 1/4 BPM, JC 9:00 PM.
- 21-77 11 Hrs. Sitd vac.
Swabbed 9 Hrs. end 6 PM Rec 2B0, 87 BLAW FL 3000-7000' stabalized 6500-7000 ER
APX 10 BPH, 15% oil Cut at end of Swab period
- 22-77 Open 13-1/2 hrs. swabbed 9 hrs. end 5 PM
Rec 18 B0, 11 BW 95 BW FL 3000-6000' 20% oil cut @ end of Swab run, Er APX
15 BPH.
- 23-77 Crews Off.
- 24-77 Open to pit 38 hrs., swabbed 7 hrs. end 3 PM Rec. 2100, 87 BW FL 1500-8400, ER 9 BPH
20-30% oil cut, SDFN.
- 25-77 Load tbg w/15 BW, Rsld Pkr, POH, reran, 2-7/8 tbg, TS 8034, PN 8000, SN 7999,
TA 7902 (RA - 17M/40M) NU wellhead.
- 26-77 Ran rods 876 rod string, POP & Test.