

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions
reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 063427

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Arco

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

West Sawyer San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 26, 9S, 37E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Meadco Properties, Ltd.

3. ADDRESS OF OPERATOR

407 West Wall St., Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)At surface 554 FNL & 554 FWL Section 26, T-9-S, R-37-E,
Lea County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3973.2 Gr

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETION ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) Running 8-5/8" & 4-1/2" csg ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Spudded 12-1/4" hole on 2-16-73. Drilled to 438'. Ran and set 8-5/8" 24# casing at 438' with 325 sacks Class H cement with 2% calcium chloride. Circulated 75 sacks. Plug down 1:15 a.m. 2-17-73. WOC 24 hrs. Pressure tested casing to 800# for 30 minutes. Tested okay.

Drilled ahead in 7-7/8" hole to 5,100' TD.

Ran and set 4-1/2" OD 10:50#, J-55 casing to 5,100'. Cemented with 250 sacks Class C cement with 2% gel. Plug down at 7:00 a.m. 2-26-73. Good circulation throughout job.

Tested casing to 4,000# for 30 min. Tested okay.

Waiting on completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

B. C. C. C.

TITLE

owner

DATE 3/9/73

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

MAR 12 1973

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side