

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator The Wil-Mc Oil Corporation	8. Farm or Lease Name Bass State
3. Address of Operator P. O. Box 1411 Dallas, Texas 75221	9. Well No. 1
4. Location of Well UNIT LETTER P , 660 FEET FROM THE south LINE AND 660 FEET FROM THE east LINE, SECTION 6 TOWNSHIP 10-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat West Sawyer
15. Elevation (Show whether DF, RT, GR, etc.) GR 3982'	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Logging

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-10-73 Drill to 450', ran 15 jts of 8 5/8" 20# casing set at 445'. Cemented w/300
sx regular cement. Plug down at 10 P.M., 2-10-73.

2-11-73 Cement tested w/1000# for 30 minutes, held okay.

2-19-73 Run Guard and Sidewall Neutron logs.

2-20-73 Complete logging, ran 4 1/2" 9.5# J-55 casing set at 4999'. Cemented w/200
sx regular cement w/2% gel, 8 sx salt and 3/4 of 1% CFR-2. Plug down at
8:45 P.M. WOC 168 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *As Sawyer* TITLE Agent DATE May 17, 1973

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: