

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator The Wil-Mc Oil Corporation	8. Farm or Lease Name Atlantic State
3. Address of Operator Drawer 1889, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER P, 660 FEET FROM THE East LINE AND 660 FEET FROM THE South LINE, SECTION 1 TOWNSHIP 10S RANGE 36E NMPM.	10. Field and Pool, or Wildcat W. Sawyer
15. Elevation (Show whether DF, RT, GR, etc.) 3985' Gr.	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Set CIBP at 4700' and dumped 4 sacks cement on bridge plug, cement top at 4665'.
- Shot off 4 1/2" casing at 2003' and laid down casing.
- Ran tubing, displaced hole with 25 lbs./bbl. mud to 4 1/2" casing stub.
- Spotted 40 sacks cement plug over 4 1/2" casing stub at 2003'.
- Pulled tubing to 1450' and displaced hole with mud.
- Spotted 40 sacks cement plug over salt section at 1450'.
- Pulled tubing to 500' and displaced hole with mud.
- Spotted 70 sacks cement plug over surface casing shoe at 500'.
- Finished displacing hole with mud and capped with 10 sacks cement plug.
- Installed marker, cleaned and leveled location.
Work completed 9-22-73

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jim Kulatich</u>	TITLE <u>Engineer</u>	DATE <u>10-8-73</u>
APPROVED BY <u>John W. Runyan</u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		

973