

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)DATE
re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-065151

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Bilbrey 23

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Sawyer (West) San Andre

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 23, T-9-S, R-37-E

12. COUNTY OR PARISH 13. STATE

Lea

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Flag-Redfern Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 23, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL & 2180' FEL, Section 23, T-9-S, R-37-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3970' G.R.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Set surface & prod. casing ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 12 $\frac{1}{4}$ " hole from surface to 423'. Ran 8-5/8", 24 lb/ft casing and set at 423'. Cemented with 250 sx Class H, 2% CaCl₂. Cement job complete at 12:15 A.M. Drilled 7-7/8" hole to 5050'. Ran Sidewall Neutron Porosity and Dual Laterolog by Schlumberger. Set 4 $\frac{1}{2}$ ", 9.5 lb/ft, J-55 casing at 5050'. Inserted float collar at 5028'. Pumped 500 gals. mud flush. Cemented with 250 sx, 50-50 Pozmix, 2% gel, 0.75% CFR-2 & 8 lb salt per sack. Cement job complete at 11:35 A.M., 8-31-73.

18. I hereby certify that the foregoing is true and correct

SIGNED

Byron H. Speares

TITLE

Production Manager

DATE


9-6-73

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:



*See Instructions on Reverse Side