

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-334 & LG-623	
7. Unit Agreement Name	
8. Farm or Lease Name	
State "32" Com.	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Sawyer (San Andres)	
12. County	
Lea	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
Flag-Redfern Oil Company
3. Address of Operator
P. O. Box 23, Midland, Texas 79701
4. Location of Well
UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM
THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>9-S</u> RANGE <u>38-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
3933' D.F.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Set production casing
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 5009'. Ran Sidewall Neutron Porosity & Dual Laterolog by Schlumberger. Set 4 1/2", 9.5#/ft, J-55 casing at 5009'. Cemented with 250 sx Type H-Poz, 2% gel, 0.75% CFR-2, 8 lbs salt per sack. Cement job complete at 6:30 A.M., 12-4-73. WOC 96 hrs. Tested production csg to 1000 psig for 30 minutes. Held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Byron H. Evans TITLE Production Manager DATE February 1, 1974

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: