

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-331

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</p>		
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name	
2. Name of Operator Victory Petroleum Co.	8. Farm or Lease Name New Mexico 8 State Lease	
3. Address of Operator P. O. Box 36666, Houston, Texas 77036	9. Well No. 2	
4. Location of Well UNIT LETTER <u>L</u> , 1980 FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>8</u> TOWNSHIP <u>9 South</u> RANGE <u>33 West</u> NMPM.	10. Field and Pool, or Wildcat Flying "M", San Andres	
15. Elevation (Show whether DF, RT, GR, etc.) 4394.1 GR, 4404.5 RDB	12. County Lea	

<p align="center">16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data</p>			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spud 10:15 AM 3-22-74.
- Set 390' 8-5/8", 20#, 8RT casing cemented with 250 sxs Class "C" 2% Calcium Chloride circulated to surface 3-22-74.
- Tested casing and BOP to 500#, 30 minutes - OK 3-23-74.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R. B. Huff</u>	TITLE <u>Drilling Superintendent</u>	DATE <u>3-28-74</u>
APPROVED BY <u>Joe D. Lundy</u>	TITLE <u>Asst. Secy.</u>	DATE _____

CONDITIONS OF APPROVAL, IF ANY: