

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG-1820	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator John L. Cox		8. Farm or Lease Name Maxie
3. Address of Operator Box 2217, Midland, Tx 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>510</u> FEET FROM THE <u>East</u> LINE, SECTION <u>1</u> TOWNSHIP <u>12S</u> RANGE <u>32E</u> NMPM.		10. Field and Pool, or Wildcat N. Bagley (Penn.)
15. Elevation (Show whether DF, RT, CR, etc.) 4314.7Gr.		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input checked="" type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17½" hole on 2-15-76. Drilled to 385'. 13 3/8" 54# casing set @ 385' and cemented with 400 sx. Cement circulated to surface. Plug down 4:00 a.m. 2-16-76. Hour spudded: 4:00 p.m. on 2-15-76.

WOC 24 hrs.

Pressure tested casing to 800# for 30 minutes. Test OK.

Drilling ahead in 11" hole.

NOTE: CASING PROGRAM ALTERED FROM 12 3/4" 33# to 13 3/8" 54# casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Martha Wittenbach TITLE Production Clerk DATE 2-18-76

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: