

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-7019

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Waggoner Exploration Company	State 27
3. Address of Operator	9. Well No.
900 Carillon Tower East, 13601 Preston Rd, Dallas, Tx 75240	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER D 330 FEET FROM THE West LINE AND 660 FEET FROM THE North LINE, SECTION 27 TOWNSHIP 105 RANGE 37E N.M.P.M.	Echol North
11. Elevation (Show whether DF, RT, GR, etc.)	12. County
3938.7 G.L. 3950.7 K.B.	Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 99 jts 8-5/8" casing on 10-28-75 and set at 4241' K.B.

Detail: 49 jts 8-5/8" - 32# K-55 LTC
50 jts 8-5/8" - 24# K-55 STC

Cemented 8-5/8" casing with 250 sx lightweight with 2% CaCl followed by 200 sx Class H with 2% CaCl. Plug down at 1545 hrs on 10-28-75.

W.O.C. - 12 hrs.

Tested 8-5/8" casing to 1500 psi for 30 minutes, okay.

Tested B.O.P. equipment.

Min WOC - 18HR

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>R. R. Pendley</i>	R. R. Pendley	TITLE Consultant	DATE 11-03-75
APPROVED BY _____	TITLE _____	DATE _____	
CONDITIONS OF APPROVAL, IF ANY:			