

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

<p align="center"><b>SUNDRY NOTICES AND REPORTS ON WELLS</b></p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name	
2. Name of Operator Tenneco Oil Company	8. Farm or Lease Name Tenneco Sunshine	
3. Address of Operator 1860 Lincoln, Suite 1200, Denver Colorado 80295	9. Well No. 2	
4. Location of Well UNIT LETTER <u>P</u> <u>810</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>1</u> TOWNSHIP <u>12 S</u> RANGE <u>32E</u> NMPM.	10. Field and Pool, or Wildcat North Bagley Penn.	
15. Elevation (Show whether DF, RT, GR, etc.) 4317.8 GR	12. County Lea	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPERATIONS <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-7-76 spudded 17½' hole at 5:45 A.M. to 303'. Set and cemented 12 3/8" csg. at 303' with 625 sacks of cement. Circulated cement and waited on cement for 8 hours. Pressure tested to 600 psi. Held O.K.

min ucc 13HR

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.D. Myer TITLE Division Production Manager DATE 12-13-76

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

DEC 13 1976

RECEIVED

DEC 17 1976

OIL CONSERVATION COMM.  
HOBBS, N. M.