

(CLASSIFICATION) (WC)

STATE	NEW MEXICO	COUNTY	LEA	FIELD
-------	------------	--------	-----	-------

OPERATOR HYTECH FARM DALCO WELL #1

LOCATION 660' FS & WL of Sec. 2 - T10S - R34E.

ELEV	4153' GL	PROD FMT, PERFS, TREATMENT & IP
SPUD	2-7-78	
COMP		
TD		
PB		
CSG	13-3/8", 48#, H40 ST&C	
	new set @ 385'	
	8-5/8", 24/32#, K55, STC new	
	set @ 4085'	

[illegible]

DATE	STATUS
2-7-78	FIRST REPORT: Location was staked 660' FS & WL of Sec. 2 - TIOS - R34E, Lea County, New Mexico by West Engr. Elev-4153'GL. MIRT-Hondo Rig #5
2-8-78	TD-385', WOC: Spud 17½" hle @ 3:30 p.m., 2/7/78, RTD @ 10:00 p.m., 2/7/78. Top Redbed @ 330'. Circ 15 min & POH. ST-10 @ 385'. Ran 10 jts of 13-3/8", 48#, H40, STC (new) csg set @ 385'. Used Tex pat. shoe & 1 cent 6' up. Hall cmt w/300 sx "C" cont. 2% gel, 2% CC & ¼# FC; tail in w/120 sx "C" cont 2% CC. Cmt circ (200 sx excess). PD @ 1:40 a.m., 2/8/78. WOC. KB to GL dist-11'. KB to BHF - 12.5 Hauled 26 LW. DR-1 Day.
2-9-78	Drilling @ 1988' in Redbed. 1603' in 24 hrs. Slope 862' @ ½°, 3/4° @ 1353', 3/4° @ 1847'. Bit #2 OSC 3A, 1603' in 17¼ hrs. Vis-32, MW-8.4#. 5 sx paper, 11 LW. From yesterday, WOC 18 hrs, nipples up, RIH w/bit, press test 13-3/8" csg to 1000# - 30 min - ok. Drilled cmt & start drlg ahead. DR-2 Days
2-10-78	Drilling @ 2906' in Lm & Salt. ST-10 @ 2808', 3/4° @ 2682'. Bit #2 - out 2208'/1823' in 25¼ hrs. Bit #3 - V2 in 698'/12 hrs. Vis-33, MW-9.8#, 75 BO, 4LW. Top Anhy @ 2185', Salt-2235' by Drlr. DR-3 Days

REMARKS