

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-2775

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Morris R. Antweil	Landlady
3. Address of Operator	9. Well No.
Box 2010, Hobbs, New Mexico 88240	1
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM East 8 12-S 32-E THE LINE, SECTION TOWNSHIP RANGE NMPM.	Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4403' GR	Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 103.

Drilled 7-7/8" hole to TD 11307'. Ran and cemented 354 jts. 5-1/2" 17# & 20# J-55 & N-80 casing @ 11307' with 550 sx. Class H cement containing 0.4% Halad-22, 0.3% CFR-2 & 5#/sx. KCL. Plug down 1:30 AM, 1 Oct. 1978. After WOC 8 hrs. ran temperature survey. Top cement @ 9400' PBDT 11,279'. Nipped up wellhead. Moved out rotary. Will test casing prior to commencing completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R M Williams TITLE Agent DATE 5 Oct. 1978

Orig. Signed By
Jerry Keaton
Dist 1, Supv

OCT 10 1978

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: