

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator The Maurice L. Brown Company	8. Farm or Lease Name Evans
3. Address of Operator Suite 200/Sutton Place Bldg. Wichita, Kansas 67202	9. Well No. 2
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1680</u> FEET FROM THE <u>West</u> LINE, SECTION <u>4</u> TOWNSHIP <u>9-S</u> RANGE <u>34-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4283.7 GR 4294.7 KB	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 103.

Rigged up Sitton Drilling Company. Rig No. 2 on 6-20-80.  
Spudded 12 1/4" surface hole at 7:00 P.M.  
Drilled 12 1/4" hole to 432' depth.  
Ran 10 joints 8 5/8", 24#, J-55, ST&C casing to 431'.  
Cemented casing at 431' with 300 sacks of Class "C" with 2% CaCl-2 and 1/4#/sack Flocele. Circulated out 75 sacks cement. Plug down at 8:20 A.M. on 6-22-80.  
Installed 8 5/8" braden head and blow out preventer.  
Tagged top of cement inside 8 5/8" casing at 372'.  
Started drilling 7 7/8" hole at 8:00 P.M. on 6-22-80.  
Drilled 702' in red beds to 1134' depth in 9 hours ending at 5:00 A.M. on 6-23-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. M. Groesbeck TITLE District Engineer DATE 6-23-80

APPROVED BY Jerry Sexton TITLE  DATE   
CONDITIONS OF APPROVAL None

JUN 26 1980