

Blue Quail (cont.)

5-20-82 (cont.)

8 5/8", 24#, J-55, ST&C casing. Ran 33 joints tubing in hole to 1056'. Could not go deeper. Called Jerry Sexton for clearance to spot 75 sacks cement at this point. Got his O.K. Spotted 75 sacks cement. Displaced with salt gel mud. Pulled out of hole with tubing.

5-21-82

Tagged top of cement at 928' giving a 138' plug. Pulled tubing to 450'. Spotted 75 sacks cement to provide a 100' plug across the 12 3/4" casing shoe. Pulled out of hole with tubing. Tagged top of cement at 357' with wire line. Spotted 10 sacks cement at surface, erected dry hole marker. Rigged down PBCP Service, Inc. at 5:00 P.M.

MAY 26 1982

O.C.D.  
HOBBS OFFICE