

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED
FEB 12 1981

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
LG-362

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-

2. Name of Operator
Crazos Petroleum Company

3. Address of Operator
808 Petroleum Bldg. - Midland, Texas 79701

4. Location of Well

5. Well Letter I 660 FEET FROM THE East LINE AND 1980 FEET FROM
South LINE, SECTION 36 TOWNSHIP 9-S RANGE 37-E N.M.P.M.

7. Unit Agreement Name

8. Firm or Lease Name
Getty State Com

9. Well No.
1

10. Field and Pool, or Wildcat
Sawyer San Andres

15. Elevation (Show whether DF, RT, CR, etc.)

3954 DF

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

1. ☐ REMEDIAL WORK
2. ☐ PARTIALLY ABANDON
3. ☐ ALTER CASING

4. ☐ PLUG AND ABANDON
5. ☐ CHANGE PLANS

6. ☐ REMEDIAL WORK
7. ☐ COMMENCE DRILLING OPNS.
8. ☒ CASING TEST AND CEMENT JOB
9. ☐ OTHER

10. ☐ ALTERING CASING
11. ☐ PLUG AND ABANDONMENT

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed operations.) SEE RULE 1103.

AMENDED

1-28-81 RTD 5075', POH, laid down DP,DC's and bit. Ran 4-1/2" 10.5# J55 ST&C casing bottom-to-top as follows:
Float shoe w/latch down assembly 1.69'
49 jts. 4-1/2" 10.5# Jtt ST&C casing 2,109.06'
Pengo Selective stage cementing tool 2.24'
69 jts. 4-1/2" 10.5# J55 ST&C casing 2,967.97'
118 jts. Total casing 5,080.96'
Top of csg. above KB - 5.96'
Csg. set depth KB datum 5,075.00'

Used 8 centralizers, cemented w/225 sx. 50:50 "C" poz. with 8# salt per sack & 1/4 celloseal per sack.
Plug down @ 12:15 PM float held OK - set slips on 4-1/2" csg., cut off 4-1/2" csg. & welded on 4-1/2" bell nipple.
1-29-81 Bumped plug with 2000 psi. Bled pressure off - float holding, waited 15 minutes; repressured casing to 2000 psi - held ok. Released pressure. Will move drilling rig off and cement 2nd stage prior to completion

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

James D. Brown

TITLE Production Clerk

DATE 1-28-81

Orig. Signed by
Jerry Sexton

TITLE

DATE

FEB 12 1981