

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

30-025-27511

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

L-6540

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. Name of Operator

The Eastland Oil Company

3. Address of Operator

P. O. Drawer 3488, Midland, Texas 79702

4. Location of Well

UNIT LETTER G 2310 FEET FROM THE North LINE AND 1980 FEET FROM

THE East LINE, SECTION 7 TOWNSHIP 10 South RANGE 37 East N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name

State "7"

9. Well No.

1

10. Field and Pool, or Wildcat

East Crossroads (San Andres)

15. Elevation (Show whether DF, RT, GR, etc.)

3983' GR, 3994' KB

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in and rigged up Glenn's Well Service Cable tool rig. Spudded 12 1/4" hole at 2:30 p.m., August 31, 1981. Drilled to 65 feet in sand and red rock. Rigged up Kenai Drilling of New Mexico, Inc. rotary rig and drilled 12 1/4" hole to 427 feet at 10:30 p.m., September 5, 1981. Ran 10 joints #1, 23#, 8 5/8" casing, 407' set at 418'. Cemented with 275 sacks Class C, 2% CaCl<sub>2</sub>, w/ 1/4# Flocele per sack. Cemented in place at 3:30 a.m., 9-6-81. Circulated out 75 sacks excess cement.

WOC 18 hours. Nippled up BOP and tested casing and preventer w/ 1000psi for 30 minutes - OK. Drilled out at 3:30 a.m., 9-7-81 with 7 7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED George Ethel TITLE Vice President-Production

DATE 9-9-81

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

SEP 11 1981