

12-7-82

Continued.

- 2.) Set second CIBP by Welox at 8350' to seal off perforations at 8359-8448. Dumped 4 sks. of Class 'C' cement (35') on top of CIBP at 8350'. Estimated top of cement to be at 8315.