

NO. OF COPIES RECEIVED	
DISTRIBUTION	
ANTA FE	
ILE	
.S.G.S	
AND OFFICE	
PERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LH-1376

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT-" (FORM C-1011 FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator Read & Stevens, Inc.		
Address of Operator P.O. Box 1518, Roswell, NM 88201		
Location of Well UNIT LETTER <u>L</u> 1980 FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE. SECTION <u>2</u> TOWNSHIP <u>10S</u> RANGE <u>32E</u> NMPM		

7. Unit Agreement Name -
8. Farm or Lease Name North Mescalero
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat Siluro Devonian
12. County Lea

5. Elevation(Show whether DF,RT,GR,etc.) 4279.1' GR
--

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	
OTHER <input type="checkbox"/>	

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
OTHER <input type="checkbox"/>	

scribe Proposed or Completed Operations(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-16-83 Ran 85jts 3431', 8 5/8", 32# & 24#, J-55, ST&C, set @ 3443', FC @ 3399.17', cmt w/1300sx HLC, 15# slit, 3# Gil, 1/4# flocele, 2% CaCl, tall-in w/200sx Class "C" 2% CaCl, clrc 185sx. PD @ 11:45am 5-16-83.

5-17-83 18hrs WOC. Test BOP, spool, ch, blinds & pipe rams to 3000psi, yellow jacket. Test csg @ 1400psi for 30min, tested o.k.

hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bruce Stobbs TITLE Drilling & Production Manager DATE 5-18-83
ORIGINAL SIGNED BY JERRY SEXTON
APPROVED BY DISTRICT I SUPERVISOR TITLE _____ DATE MAY 20 1983
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
MAY 19 1983
O.C.D.
HOUSE OF REPRESENTATIVES