

3/8" short catch grapple, bumper sub, jars, DC's & TIH on 2-7/8" tbg. Tag up @ 1909' – latch collar – pull up to 40 pts – set off jars – came free – taking wt 2' higher – either pulled tbg up hole or have piece in grapple – POOH – recovered 19' piece of tbg. Have 11' to next collar. Looking @ btm of fish, does not appear could get WL thru. Will PU cut-rite shoe & attempt to get past next collar to good tbg on Monday. SION
DC: \$6,800 CC: \$142,425

- 01-09** SICP vac, PU 5-3/4" cut-rite shoe w/o grapple, 2 jts WP, jars, DC's & TIH on 2-7/8" tbg. Tag up @ 1935' – mill dwn slowly to 1986' – btm out. POOH, recovered piece of broken grapple jammed up in WP. SION. Prep to latch next collar Tuesday AM.
DC: \$6,590 CC: \$149,015
- 01-10** SICP vac, PU 5-3/4" shoe w/grapple, 1 jt WP, bumper sub, jars, DC's & TIH on 2-7/8" tbg. Catch collar @ 1946' – pull up to 100 pts – came free. POOH, LD 11' piece, 51 jts & 4' piece that parted. Top of fish @ 3480'. PU 6-1/8" bit w/2 DC's & TIH on 2-7/8" tbg to 1830' – RU swivel & start PU 2-7/8" tbg off trailer, circulate scale off csg dwn to 2035'. (some jts still plugged, some also still have layer of scale on outside, but collars better & only few small holes in each jt.) SDON
DC: \$6,360 CC: \$155,375
- 01-11** SICP vac, continue TIH w/6-1/8" bit on 2-7/8" tbg – picking up off trailer – more scale & iron returns as get deeper. Last 15' solid returns – clean out to top of fish @ 3490' – circulate hole clean & POOH. SDON (will run shoe w/grapple & latch fish, then run sinker bar on sand line & see if can get thru, possibly run coil tbg)
DC: \$4,360 CC: \$159,735
- 01-12** SICP vac. PU 5-3/4" shoe w/3-1/2" grapple & pack off, 4' extension, bumper sub, jars, DC's & TIH on 2-7/8" tbg. Smallest ID 2". Latch tbg body fish @ 3490'. RU sand line – TIH w/sinker bar on sand line – largest OD 1-3/4" – tag up @ 3519' – worked dwn to 3627' – 137' below top of fish. POOH & RD sand line. Prep to have FCI run coil tbg Saturday AM.
DC: \$5,630 CC: \$165,365
- 01-16** SICP vac. RD reverse unit, SI well & RD pulling unit. Will run 1-1/2" coil tbg Fri & Sat (1-12 & 1-13-01) & clean out to pkr. Still latched on to fish @ 3490'.
DC: \$6,090 CC: \$184,765
- 01-17** Well SI, w/o coil tbg, possibly available Thursday 1-18-2001
DC: \$2,000 CC: \$186,765
- 01-18** Well SI, w/o coil tbg. BJ to begin this AM, weather permitting
DC: \$2,460 CC: \$189,225
- 01-19** SITP vac, PU on tbg to 80 pts & set slips & close BOP. MIRU BJ coil tbg rig & pump, hook up Stearns Transport to pump w/FW. PU 1-11/16" mud motor w/1.82" mill & attach to 1-1/2" coil tbg. SIH w/mill on 1-1/2" coil tbg, went thru fish @ 3490' – ok. Did not tag @ 4384'. Tag up @ 5098', 5103' & 5105' – got thru – returns show fine pieces of scale - continue wash dwn w/mill to 11,900' – still good returns, very little solids, circulate clean. POOH w/mill on 1-1/2" coil tbg. RD BJ coil tbg rig. SION (Left tension on tbg so will not have to move to shoot collar Friday AM)
DC: \$23,205 CC: \$212,430