

U D Sawyer # 11 – WIW – MIT failure 6/2000

- 9-19-2000 SITP & CP vac Unflange WH, PU on 3-1/2" tbg, parted 32' below surface in top jt. Csg walls covered w/salt & iron. Cannot get dwn w/OS. Used bit to clean dwn to fish, PU 6-1/8" shoe, 5-3/4" OS w/grapple to catch collar, 19' 5-3/4" extensions & 3-1/2" rental tbg. Went dwn to 57', rotate & work dwn to 58', stopped. POOH, shoe packed full of iron, scale & salt. Will attempt to hook pump trk onto tbg & wash dwn & circ trash off top of
- 9-20 SICP 0, PU 6-1/8" shoe, 5-3/4" OS w/grapple, 5-3/4" extensions & TIH on 3-1/2" tbg to fish, Tue (9-19) AM,
DC: \$4,150 CC: \$5,46058', RU pump trk to tbg & break circ into cellar, use vac, attempt to keep empty. Wash & work dwn to 64', POOH, rec 1 jt 3-1/2" tbg (eat up bad). PU jt WP w/shoe & OS w/tbg cellar grapple, wash & work dwn to 117', getting out w/1'-5' pieces tbg. Tbg tongs losing power, possible seal out. Prep to RU reverse unit Wed AM (9-20)
DC:\$5,040 CC: \$10,500
- 9-21 SICP 0, MIRU reverse unit equip, PU 6-1/8" shoe, 5-3/4" OS w/grapple, 1 jt 5-3/4" wash pipe & TIH on 3-1/2" tbg. RU swivel & break circ. Wash dwn from 117' to 189', recovered pieces of 3-1/2" tbg. Lost circulation several times toward end of day. Possibly getting to good pipe & cleaning up. POOH w/tools. (Did not swap out tongs, will have checked out) SION
DC: \$3,500 CC: \$14,000
- 9-22 SICP 0. PU 6-1/8" shoe, 5-3/4" OS, 1 jt 5-3/4" wash pipe & TIH on 3-1/2" tbg. Continue to wash & work dwn from 189' to 250', circ clean & POOH SION.
DC: \$3,200 CC: \$17,200
- 9-23 SICP 0. PU 6-1/8" shoe, 5-3/4" OS w/ tbg collar grapple, 1 jt wash pipe & TIH on 3-1/2" tbg. Continue to wash down from 250' to 328'. Last 2 trips got out w/ jt – better pipe, still had holes. SION.
DC: \$6300 CC: \$23,500
- 9-24 SICP 0. PU shoe, OS, 1 jt washpipe & TIH on 3-1/2" tbg. Wash & work from 328' to 373'. Last trip pipe was together. Took 6 pts over wt to break – still holes & pitted jt. Circ clean. SD till Monday.
DC: \$5900 CC: \$29,400
- 9-25 SD for weekend. CC: \$29,400
- 9-26 SICP 0. Rig hydraulic system not working – out of fluid. Filled & bled air – got working. PU 6 1/8" shoe, 5 3/4" overshot, 1 jt 5 3/4" washpipe & TIH on 3-1/2" tbg. Worked dn from 373' to 420'. On last trip, got out w/ 4' long piece of csg. Strip of csg was jammed up in overshot w/ piece of tbg. Appears shoe hit bad spot in csg & sliced dn about 1/3 of the csg wall – btm of piece of csg has threads. Collar looking up. SDON.
DC: \$5300 CC: \$34,700
- 9-27 SICP 0. TIH w/ 6 1/8" shoe, 5 3/4" overshot, 1 jt, 5 3/4" wash pipe & 3-1/2" tbg. Tagged up @ 410', rotate slightly – would not go down. POOH LD jt of wash pipe. PU 5 3/4" cut lip guide shoe w/ 5 3/4" overshot & TIH on 3-1/2" tbg. Tag up @ 410' – try to rotate – torque up – when PU 5' have to pull 5 – 30 pts to get free. POH. TIH w/ 3-1/2" tbg, collar on 2-7/8" tbg. Tagged @ 410' – rotate slightly & went thru to 420'. RU pmp trk to tbg & circ hole clean w/ load fresh wtr. MIRU WL Trk. TIH w/ downhole camera on wireline thru tbg – so can pmp wtr while recording csg inspection. Possible csg part @ 395' – can get thru – could not see what is at 420'. Several slivers & burrs on csg from