

WORKOVER REPORT

U.D. Saywer #11

Crossroads Siluro Devonian Field

Lea County, New Mexico

DATE	WORK DESCRIPTION
4/28/97	MIRU 6011. MIRU Spoolers. Pulled & LD 128 jts 2-7/8" Tbg. RD spoolers. SI & SD. NU BOP.
4/29/97	MI. Unloaded 409 jts 2-7/8" tbg on racks. Tallied & PU 382 jts w/ 7" Csg Scraper. Tag up @ 12,104'. Pulled 120 jts out of hole.
4/30/97	Open BOP. Pulled tbg & tools out of hole. PU Cmt Retainer. Ran & set @ 11,930'. RU Halliburton. Pmpd 50 sx cmt. Did not squeeze. SDFN.
5/01/97	Open well up. RU Halliburton. Pmpd 100 sx cmt. Put 28 sx cmt into perf. 13 sx cmt from top of tool to top of perf. Squeeze perf off, circulated 59 sx cmt out of tbg to pit. Wash up & RD Halliburton. Pulled & LD 19 jts 2-7/8" tbg. ND BOP, NUWH. SD due to high winds.
5/02/97	RD PU. Clean up location.
5/06/97	RUPU, NU BOP, POH w/ tbg. TIH w/ 6" bit & 8 DC's on 269 jts 2-7/8" workstring. Tagged at 11,906'. RU RU & SDFN.
5/07/97	Tagged cmt @ 11,905', started drlg cmt retainer @ 11,909'. Took 6 hrs. to drill retainer, drlg'd to 12,050', test to 500#, squeeze held OK. Drlg'd to 2 nd rtn @ 12,077', circ hole clean, SI & SD.
5/08/97	Started drlg @ 12,077', drlg'd to 12,080', tst'd OK. Drlg'd rtn @ 12,105', drlg'd to 12,475', fell out of cmt, washed dn to 12,854'. Circ hole clean, tried to pressure, could pmp in @ 1/2 BPM & 900#. SI & SD.
5/09/97	Took 75 bbls to get circ. Drlg'd from 12,854' to 12,888'. Circ hole clean, RD RU, POH w/ 200 stds of tbg & 4 stds of 4-3/4" DC's. PU HOWCO cmt rtn, tallied in hole, SI & SD.
5/10/97	Finished RIH w/ tubing and cmt rtn to 12000'. RU Halliburton, squeeze leak w/ 75 sx Class H, squeezed to 3000#. Sting out of rtn, reverse circulate, POH w/ 20 stands. SI & SD.
5/11/97	SI for weekend, WOC.
5/12/97	SI for weekend, WOC.
5/13/97	Finished POH w/ tubing. PU and RIH w/ bit and 8 drill collars on 2 7/8" tubing. Tagged cmt rtn, SI & SD.
5/14/97	Tagged cmt rtn @ 11979', drilled rtn and cement squeeze to 12739'. Tested squeeze to 500 psi for 30 minutes, held OK. Circulated hole w/ 2% KCl. SI & SD.
5/15/97	Finish POH w/ tubing. LD drill collars, RD and release reverse unit. SI & SD.
5/16/97	WO perforators until 2:30. RU Schlumberger. TIH w/ guns, perf 12668-71', 12677-83'. POOH, upper guns did not go off. RD Schlumberger. SI & SD.