

WORKOVER REPORT

U.D. Saywer #11

Crossroads Siluro Devonian Field

5/17/97	RU Schlumberger. TIH w/ guns, perf 12,616-18', 12,624-32', 12637-38'. POOH, RD Schlumberger. TIH w/ 7" Loc Set Packer, packer stopped @ 6530'. Set dn 10 pts, took 10 pts to get out. POOH. SI & SD.
5/18/97	RU Wireline Unit, run 40 arm caliper. Csg collapsed at 6504', bad csg from 6000-50', 5910-30', 5730-60'. RU & run GR-CBL. TOC of 1" stage @ 10010', DV tool @ 6000', TOC of 2 nd stage @ 5750'. POOH, SI & SD.
5/19/97	SI for weekend.
5/20/97	SD due to high wind.
5/21/97	TIH w/ tbg to 12683', spot 1000 gals 15%, well went on vacuum. POOH w/ tbg.
5/22/97	TIH w/ 5-3/4" swedge, dn touch tight spots. TIH w/ 6" swedge, work thru tight spot, taking 12 pts to work thru. SI 1 hr. Ran back thru tight spot @ 6530', took 22 pts to run thru. POOH w/ tbg. SI & SD.
5/23/97	Finish POOH, RU wireline unit. RIH, perf 8000' and 6150', POH. TIH w/ 6" swedge, swedge out casing, taking 12 pts in and out. Wait 1 hr, still taking 12 pts. Pulled up above bad casing, SI & SD.
5/24/97	TIH w/ 6" swedge to check collapse, took 12 pts to get in & out. POH. TIH w/ 6-1/18" swedge, stopped @ 5730'. Took 30K & jars to pull out of oval pipe. POH, SI & SD.
5/25/97	TIH w/ pkr to 6300', tried to pmp in perfs @ 8000', pressured to 2500#, w/n take fluid. RU wireline, perf @ 6600'. TIH w/ pkr, set @ 6300', establish circ thru perfs. Unset pkr, POOH, SI & SD.
5/26/97	TIH w/ 7" cmt rtn to 6300'. Tested tbg, established rate & pressure thru perfs, 4 BPM @ 1800#. RU BJ, cmt w/ 160 sx Class "H", pull tbg to 5780' reverse out 30 sx, pull 10 stds, pressure csg to 500#, SI & SD.
5/27/97	SI. WOC.
5/28/97	RU RU, TIH w/ 6" bit, DC's & tbg. Drld cmt rtn & cmt to 6400'. Pull up. SI & SD.
5/29/97	Finished drlg out, tstd squeeze to 500#, held ok. Circ hole w/ produced wtr. TIH, tagged CIBP @ 10,600'. SI & SD..
5/30/97	Drld up CIBP @ 10,600', well went on strong vacuum. Ran bit to 12,880', POH. RIH w/ 7' pkr to 12,500'. SI & SD.
5/31/97	RIH w/ pkr to acidize. Back side would not load. Pressured tbg to 4500#, Held OK. Moved pkr up hole, found squeezes 12007-17' and 12074-84' taking fluid. Unset packer, POH, SI & SD.