

**ATTACHMENT TO FORM C-103
COLLINS & WARE, INC.
STATE BTA #3**

- 12/09/96 MIRU Pride Well Service. POH with rods and pump. Well started flowing.
- 12/11/96 Go in hole with 4 $\frac{3}{4}$ " skirted mill tooth bit and work from 9000' - 9330'.
- 12/12/96 Rig up drilling equipment and start drilling at 10,645' and drilled to 10,682'.
- 12/13/96 Drill from 10,682' - 10,758'. Started drilling open hole at 10,758' and drilled to 10,761' steel line measurement. Run GR/CCL to new PBTD at 10,724'. Bottom of casing at 10,713' with 11' of open hole.
- 12/14/96 Start drilling new hole at 10,723' and drilled to 10,809'.
- 12/15/96 Ran DST #1 (10,754' - 10,809')
- 12/16/96 Finish DST #1 and swab. Had 10% oil cut on last run. RU drilling equipment and start drilling at 10,809'.
- 12/17/96 Drilled to 10,868' and prep for DST #2. SD for bad weather.
- 12/20/96 Ran DST #2.
- 12/22/96 Started swabbing and recovered 173 bbls with no show of gas or oil. RU drilling equipment and break circulation.
- 12/23/96 Drill from 10,868' to TD at 10,920'.
- ✓ 12/24/96 RU computalog and GIH with 5 $\frac{1}{2}$ " CIBP and set plug at 10,690' with 35' cement plug. This well is now on T/A status.

1/01/99
2/1