

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
310 Old Santa Fe Trail, Room 206
Santa Fe, New Mexico 87503

WELL API NO. 30-025-34686
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. VA 1332
7. Lease Name or Unit Agreement Name PENROC "9" STATE
8. Well No. 1
9. Pool name or Wildcat LANE ABO, SOUTHEAST

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐	
2. Name of Operator PENROC OIL CORPORATION	
3. Address of Operator P.O. Box 5970, Hobbs, NM 88241	
4. Well Location Unit Letter <u>I</u> : <u>1650</u> Feet From The <u>SOUTH</u> Line and <u>660</u> Feet From The <u>EAST</u> Line Section <u>9</u> Township <u>10 S</u> Range <u>34 E</u> NMPM <u>LEA</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Drill & Set casing ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 2 A.M. Sept. 8, 1999. Drilled 17 1/2" hole to 435'. Set 13 3/8" 48-61" csg. Cemented w/ 440 SXS. Circulated 150 SXS. w.o.c. & drilled 11" hole to 4050'. Set 8 5/8" 28 & 32" csg @ 4050' w/ 875 SXS. Circulated 405 SXS. Sept 17, '99. Drilled 7 7/8" hole to 9080'. Mudded up @ 8950'. Ran CNL-DLL. Unable to run DLL below 8100'. Ran & set 9080' of 5 1/2", 20 & 17" P-110 & N-80 csg. Cemented w/ 220 SXS. lead & 1468 SXS. 50-50 ABZ. Good circ. Pumped plug-hold 2500'. Set slips. Installed tubing head & released xlg @ 10:30 A.M. Oct 7, 1999. Evaluating for completion 2-3 weeks. No DSTs or cores were taken.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE M. Y. Merchant TITLE President DATE 10/18/99
TYPE OR PRINT NAME M. Y. Merchant TELEPHONE NO. (505) 397-3596

(This space for State Use)

ORIGINAL SIGNED BY
GARY WINK
FIELD REP. II

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

