

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-34859	
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>	
6. State Oil & Gas Lease No. VO-5606	
7. Lease Name or Unit Agreement Name Blitzen AUB State	
8. Well No. 2	
9. Pool name or Wildcat Wildcat Devonian	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter <u>P</u> : <u>800</u> Feet From The <u>South</u> Line and <u>850</u> Feet From The <u>East</u> Line Section <u>16</u> Township <u>11S</u> Range <u>34E</u> NMPM Lea County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4150' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Spud, conductor, resume drilling, surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 26" hole with rat hole machine at 10:30 AM 2-5-2000. Drilled to 40'. Set 40' of 20" conductor pipe. Cemented to surface. NOTE: Notified Sylvia w/OCD-Hobbs of intent to spud on 2-3-2000. Resumed drilling a 17-1/2" hole with rotary tools at 5:45 PM 2-8-2000.

TD 434'. Reached TD at 3:00 AM 2-9-2000. Ran 10 joints of 13-3/8" 48# H-40 (439.19') of casing set at 434'. 1-Texas Pattern notched guide shoe set at 434'. Insert float set at 394'. Cemented with 425 sacks Premium Plus and 2% CaCl2 (yield 1.34, weight 14.8). PD 7:45 AM 2-9-2000. Bumped plug to 550 psi, OK. Circulated 96 sacks. WOC. Nippled up and tested to 400 psi for 15 minutes, OK. Drilled out at 1:45 AM 2-10-2000. WOC 18 hours. Reduced hole to 12-1/4". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE March 22, 2000
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: