

Measured Depth FT	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	N-S FT	E-W FT	Vertical Section FT	CLOSURE Distance FT	Direction Deg	Dogleg Severity Deg/100	BUILD RATE Deg/100
Third 1.5° motor										
13799.00	88.70	282.50	13173.32	105.98	-692.49	692.49	700.55	278.70	1.68	1.56
13833.00	89.00	283.60	13174.00	113.65	-725.61	725.61	734.45	278.90	3.35	.88
13865.00	89.40	283.70	13174.45	121.20	-756.70	756.70	766.34	279.10	1.29	1.25
13897.00	90.20	284.50	13174.56	129.00	-787.73	787.73	798.23	279.30	3.54	2.50
13927.00	91.60	285.30	13174.09	136.71	-816.72	816.72	828.08	279.50	5.37	4.67
13959.00	93.20	286.00	13172.75	145.34	-847.51	847.51	859.88	279.73	5.46	5.00
Last survey befor bit trip										
13991.00	92.00	285.80	13171.29	154.09	-878.25	878.25	891.67	279.95	3.80	-3.75
14016.00	92.70	286.60	13170.27	161.06	-902.24	902.24	916.50	280.12	4.25	2.80
14047.00	91.60	286.00	13169.11	169.76	-931.97	931.97	947.30	280.32	4.04	-3.55
14079.00	91.70	285.20	13168.19	178.36	-962.78	962.78	979.16	280.50	2.52	.31
14111.00	89.40	285.20	13167.88	186.75	-993.65	993.65	1011.05	280.64	7.19	-7.19
14143.00	89.40	285.60	13168.21	195.25	-1024.50	1024.50	1042.94	280.79	1.25	.00
14175.00	88.80	285.70	13168.72	203.88	-1055.31	1055.31	1074.83	280.93	1.90	-1.88
PROJECTION TO TD										
14227.00	88.80	285.70	13169.81	217.95	-1105.36	1105.36	1126.64	281.15	.00	.00