Form 9-331 a (Feb. 1951) Budget Bureau No. 42-R358.4. Approval expires 12-31-60.

|   | (SUBMIT IN TRIPLICATE)     | Land Office ROSWell, New Mex. |
|---|----------------------------|-------------------------------|
|   | UNITED STATES              | Lease No. LC 067192 A         |
|   | DEPARTMENT OF THE INTERIOR | Unit                          |
| • | GEOLOGICAL SURVEY          | (2) <b>1</b> )                |

## SUNDRY NOTICES AND REPORTS ON WELLS

| NOTICE OF INTENTION TO DRILL<br>NOTICE OF INTENTION TO CHANGE PLANS<br>NOTICE OF INTENTION TO TEST WATER SHUT-OFF<br>NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL<br>NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING<br>SUBSEQUENT REPORT OF ALTERING CASING<br>SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR |
|--|--|
|  | SUPPLEMENTARY WELL HISTORY   |
|  |  |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

| Cosden Petroleum Corp<br>Federal "J" |                      |                     | June 30   |            |
|--------------------------------------|----------------------|---------------------|---|------------|
| Well No. 1 is locate                 | ed <b>1980</b> ft. f | romS                | and $1980$ ft. from $\begin{bmatrix} 500 \\ W \end{bmatrix}$ line | of sec. 23 |
| NE/4 5W/4 Sec. 23                    | 8-5                  | 36-E                | NMPM  |            |
| (1/2 Sec. and Sec. No.)              | (Twp.)               | (Range)             | (Meridian)  |            |
| Undesignsted                         | Roc<br>(Cou          | nty or Subdivision) | (State or Territor  |            |

The elevation of the derrick floor above sea level is 4081 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T.D. 4,183'

Ren 8-5/8" OD, 24# & 32#, J-55, 8 Rd, ST&C, R-2 casing set at 4180'. Commented w/ 1750 sx Incor 8% Dismix A / 200 sx Incor Neat. Plug down 5:45 PM 6-28-61 Wop of cemant by temperature survey 1,450' Tested casing w/ 1,000# psi for 30 min. no leaks To WOC 24 hrs and drill ahead

| I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be con | omenced |
|--|---------|
|--|---------|

Company COSDEN PETROLEUM CORPORATION

Address Box 1311

Big Spring, Texas

| 10000   | ( ] |      |       |
|---------|-----|------|-------|
| - Meler | the |      |       |
| By A    |     | H.L. | Weeks |

Title Supt. of Production