

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501Form C-103
Revised 10-1-78

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Smith Z.J.
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Re-Entry
Name of Operator Yates Petroleum Corporation
Address of Operator 207 South 4th St., Artesia, NM 88210
Location of Well UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 11 TOWNSHIP 7S RANGE 33E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
4328' GRCheck Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 12-1/4" hole at 3:00 PM 4-17-84. Drilled to 300'. Drilled and washed down to top of 9-5/8" stub at 892'. Ran 23 joints of 7-5/8" 29.7# N-80 casing open ended and set at 933'. Float at 892'. Cemented w/250 sacks 50/50 Poz and 100 sacks Class "C" 2% CaCl₂. PD 12:20 PM 4-19-84. Bumped plug to 800 psi, released pressure and float held okay. Cement did not circulate to surface. Nippled up 7-5/8" casing with BOP and flowline. Ran cement bond log at 11:00 PM 4-19-84. Top of cement approximately 320' from surface. Drilled out at 12:30 AM 4-20-84. WOC 12 hours and 10 minutes. Clean and condition hole to 9300'+.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CHIEF <i>[Signature]</i>	TITLE Production Supervisor	DATE 4-23-84
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT SUPERVISOR		
PROVED BY	TITLE	DATE APR 26 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
APR 25 1984
FBI - NEW YORK