

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPI  
(Other instructions  
verse side)TE\*  
re-Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N. M. 045651-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal Silver "B"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Allison-Penn

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 21, T 8-S R 37-E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Marathon Oil Company

3. ADDRESS OF OPERATOR

Box 220 Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

NW 1/4 of SW 1/4 of Section 21

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐  
☐  
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

☐  
☐  
☒(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth 9530'. Plug back total depth 5015'  
Well plugged as follows:

Plug # 1 - Spotted 22 sacks Trinity regular cement from 4925' to 4770'. (San Andres perforations 4881'-4900'). Shot off 5 1/2" csg. at 4547' and pulled from well.

Plug # 2 - Spotted 80 sacks Trinity regular cement from 4401' - 4630'.

Plug # 3 - Spotted 80 sacks Trinity regular cement from 4038' - 4240'.  
(Bottom of 9-5/8" casing at 4180'.)

Plug # 4 - Spotted 10 sacks Trinity regular cement from 0' - 27'.

All spaces between plugs were filled with mud-laden materials, in accordance with approved methods. Well plugged and abandoned August 29, 1964 and marker installed.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Robert M. ...*

TITLE

Ass't. Supt.

DATE

August 31, 1964

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

FEB 5 1965

\*See Instructions on Reverse Side. L. GORDON

ACTING DISTRICT ENGINEER