

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 3 12 00 PM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG 174	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Drilling		7. Unit Agreement Name
2. Name of Operator The Atlantic Refining Company		8. Farm or Lease Name "BC" State
3. Address of Operator P. O. Box 1978, Roswell, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER L , 1980' FEET FROM THE South LINE AND 608.5 FEET FROM THE West LINE, SECTION 31 TOWNSHIP 7-S RANGE 36-E NMPM.		10. Field and Pool, or Wildcat Undesignated-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 3:00 P.M. 7/18/65. Drilled 11" hole to 364'. Ran 11 jts 8-5/8" OD 8R 24# J-55 casing with float collar & guide shoe = 349.14'. Set at 360.14'. Cemented w/200 sx Incor neat + 2% CaCl. Plug down at 1:30 A.M. 7/19/65. Cement circulated. WOC 20 hrs. Tested 8-5/8" casing to 1000# for 30 minutes. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *AWK* TITLE Dist. Drlg. & Prod. Supt. DATE 7-30-65

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: