

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
E-10130

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Completion	7. Unit Agreement Name
2. Name of Operator Champlin Petroleum Company	8. Farm or Lease Name Hondo-State
3. Address of Operator P. O. Box 1797, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER H , 1980 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 7-S RANGE 33-E NMPM. Wildcat	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4420 Ground	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER **Complete San Andres** ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

The 5-1/2" casing was set at 9100' with DV tool set at 4490' and cemented w/450 sx. out of DV tool. Unable to make commercial well in Penn formation. Well was plugged back with a cast iron bridge plug set @ 8920' with 1 sack cement on top of plug, and cast iron bridge plug set @ 8730' with 1 sack cement on top of plug. Perforated San Andres with 2 shots per foot 4299-4304, 4320-28, 4333-36 & 4342-47. Acidized perfs w/2500 gallons acid. Set 2-3/8", J-55 tubing at 4315' and Guiberson KV-30 packer at 4231'.

Well will not flow. We are in the process of installing a pumping unit. The pump will be set at approximately 4230'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. N. Brown H. N. Brown TITLE District Superintendent DATE 3-31-65

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: