

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-133
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
K-2734

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Champlin Petroleum Company	8. Farm or Lease Name State 32-7-33
3. Address of Operator P. O. Box 1797, Midland, Texas	9. Well No. 3
4. Location of Well UNIT LETTER I , 1980 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 7-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4419 GR (Corrected)	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud: 12:00 P.M. 6-2-65. Drilled 12-1/4" hole to 412'. Set 8-5/8", 20#, H-40 casing at 405' with 300 sacks regular cement with 2% calcium chloride. Circulated back approximately 100 sacks. Plug down at 9:40 P.M. 6-2-65. Tested casing and blow out preventer with water for 30 minutes to 1000#, 5:00 P.M. 6-3-65. Tested o.k. Started drilling plug at 7:00 P.M. 6-3-65.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. N. Brown H. N. Brown TITLE District Superintendent DATE June 7, 1965

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: