

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 4 11 58 AM '65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-2734	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Champlin Petroleum Company		8. Farm or Lease Name State 32-7-33
3. Address of Operator P. O. Box 1797, Midland, Texas		9. Well No. 4
4. Location of Well UNIT LETTER P , 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 7-S RANGE 33-E NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4417 GR		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud: 4 P.M. 7-31-65. Drilled 12-1/4" hole to 370'. Set 8-5/8", 20# Casing at 367' with 200 sacks regular cement with 2% calcium chloride. Circulated back 10 sacks. Plug down at 12 P.M. 8-1-65. Tested casing and blow out preventer for 30 minutes with water to 1000#. Tested o. k. Started drilling on plug at 12 P.M. 8-2-65.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. N. Brown TITLE District Superintendent DATE August 3, 1965

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: